

To: Way, Steven[way.steven@epa.gov]
Cc: Matt Francis (m.francis@erllc.com)[m.francis@erllc.com]
From: Petri, Elliott
Sent: Tue 5/5/2015 4:44:54 PM
Subject: RE: Schedule - R n B and Gold King
RnB-Gold King - Schedule - Initial Draft.xlsx

Hi Steve,

I have made an excel spreadsheet including the items you sent with some additional tasks for an initial schedule. Please review it and add any input for areas that may need adjustment. If you would like I can generate a Microsoft Project version of the schedule for later versions. Let me know if there is anything else you need.

Thanks,
Elliott

Elliott Petri, PE

Weston Solutions, Inc.

1435 Garrison St, Ste 100

Lakewood, CO 80215

Ph: 303-729-6156

Cell: 719-216-2754

Fax: 303-729-6101

From: Petri, Elliott
Sent: Monday, May 04, 2015 1:59 PM
To: 'Way, Steven'
Cc: Matt Francis (m.francis@erllc.com)
Subject: RE: Schedule - R n B and Gold King

Thanks Steve,

I will begin working on this and get a rough version out for input once I have it assembled.

Thanks,
Elliott

Elliott Petri, PE

Weston Solutions, Inc.

1435 Garrison St, Ste 100

Lakewood, CO 80215

Ph: 303-729-6156

Cell: 719-216-2754

Fax: 303-729-6101

From: Way, Steven [<mailto:way.steven@epa.gov>]
Sent: Monday, May 04, 2015 1:25 PM
To: Petri, Elliott
Cc: Matt Francis (m.francis@erllc.com)
Subject: Schedule - R n B and Gold King

Elliott

If you please, start a project schedule / operational schedule for the two projects on one chart/spreadsheet. It will not be possible for you to put dates and durations to all of these but those that you can go ahead but otherwise leave it open. (Matt will provide input also. Details will come in after we receive bids for the bulkhead.) I've included a few of the operational tasks below, but feel free to expand / subdivide as appropriate:

Red and Bonita

Supplies/Materials Procurement/Reservations

Mobilization – site prep

Pond Expansion

Water Treatment Set-up

Monitoring – flow measurements/sample

Mining Sub Mobilize

Injection Line Installation

Underground Prep

Adit Mucking

Water Treatment Ops

Form Construction

Concrete Pour

Initial Cure

Site Restoration

Contact Grout

Demob Phase 1

Cure

Deneef Grout

Valve Installation & closure

Demob – Phase 2

Monitoring – adits, surface

Gold King

Mobilization

Road reconstruction

Monitoring – flow measurements/sample

Dump Re-grade/Channel re-alignment

Slope protection set-up

Water conveyance pipe installation

Water management set-up

Excavate blockage at adit

Water Treatment Ops

Construct Portal

Re-grade dump w/ new Channel

Inspect Underground Workings

Rehab Underground (TBD)

Site stabilization

Demob

Let me know if you have questions.

Thanks,

Steve

Steven Way

Federal On-Scene Coordinator

Emergency Response Unit

US EPA - Region 8

1595 Wynkoop Street

Denver, CO 80202

Office: 303-312-6723

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.